

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

No.

Division: Electrical (DASARAHALLY)

Date:

Sub- Division:

Bill Received No. Dated Cash Book Voucher No. dated

Scheduled Docket Name of Work (as per sanctioned estimate); - Operation and maintenance of street lights at Bagalagunte area Ward No 14 Package - D-4 of Dasarahalli Zone, Zone.

BILL Period:- 01-12-2018 to 31-01-2019 (2 month)

Contractor and Full Address: M/s Kusuma Electricals,

Work Order No: : EE/(Elec)/Das/WO/11 /2016-17

Dated :23-11-2016

Reference to Agreement Date

Job No:-

Certified that the measurements were taken by me on 2/12/2019 and recorded of pages 51236 to 437 of Measurement Book No 6130118519 and that the work is satisfactorily executed.

Contractor

Officer in charge of work
JUNIOR ENGINEER (Ele)

Certified that the measurements were taken by me on 2/12/2019 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in columns 3 of Account II have been actually brought to Site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in the connection with item for finished work have been agreed upon. And normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

ASST. EXECUTIVE ENGINEER (Ele)
Sub-division Officer

21) Total value of work done or supplies as per account within
22) Deduct amount to be held in reserve being percent
Rs.....

23) " Balance

24) Deduct payment :

i) Amount of previous payment as in the Office Cash Book Voucher

No..... Dated..... S.D.No.....

Amount adjusted towards cash advance recovery of

j) Payments cost store or other material supplied.

Now made recovery amount creditable to this/ other work

Amount paid on this bill cheque/cash

25) Balance being unpaid value of work done held in reserve

6) Deduct cash advance made on the Office Cash Book Voucher
No..... dated..... less adjustments

7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within Value of Government materials supplied

Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Total bill	4900567	✓
Previous	4523600	✓
Present	376967	✓
I.T. 2-1.	7540	✓
CGST 11.	3366	=
SGST 11.	3366	✓
Loc 1-1.	3770	✓
CBF 0-1-1.	377	✓
S.D. 2-1.	7539	✓
Fine	40800	✓
S.D. 5-1.	18850	✓
T.D.	85608	=
Net	291359	✓

Contractors Signature

Received Rs.....(in words)

by cash and adjustment of payment as per memorandum.

Witnesses :

1.
2.

Dated Signature of contractor

Paid by me by cheque No..... Dated

Cash Rs..... Dated

Initials of Officer making payment

Audited and admitted for Rs. (For use in the office)

Passed by Cheque for Rs. 291359

Two lakh ninety one thousand

three hundred and thirty five

hundred and eighty nine

by adjustment Executive Engineer (Ele)

Accounts Superintendent

Exe. Engineer (Ele)

B.B.M.P. Dasarahalli Division

Sl. No.	Description of item	Unit
	Name of work:- Operation and maintenance of street lights at Bagalagunte area Ward No 14 Package - D 4 of Dasarahalli Zone.	
1	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Igniters, Capacitors, Switches, wires, Holders, Starter, Drawing of suitable capacity double insulated wire along with messenger wire in place of damaged LTUG cable of street lighting system and Painting of street light & park MS tubular Poles and footing, Pole numbering, switching ON/OFF of street lights at specified timing and Preparing data bank of street lights, TC wise & Circuit Wise Master register for each ward, removing of buntings Posters, threads, banners from the street light poles and carrying out routine maintenance, cleaning of perfex covers, pruning of trees around fittings periodically, furnishing maintenance reports, every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below.	
2	i)Supply and replasing of 36/40 W fluorescent tube light accessories complete Like luminaries, lamps, control gear Wire etc.	
3	ii)Supply and replasing of 125 WHPMV Fitting accessories complete Like, lamps, control gear Wire etc.	Each
4	iii) Supply and replasing of 250W HPSV Fitting accessories complete Like, lamps, control gear, Wire etc..	Each
5	iv) Supply & Replacing of 400 watts HPMH Fitting accessories complete Like chokes, igniters, lamps, control gear, control ropes, internal mast cable, etc complete for High mast lighting system.	Each
6	Operation and maintenance of Manual and Automatic Timer Switching circuits including replacement of electrical gadgets, such as MCB's Contactors, Timer, Cut-outs, wiring connector and M.S. Box with proper insulation etc., complete.	Each
7	Painting of existing street light poles after scraping the old paint and painted with suitable colour enamel/silver paint including coping/footing of the pole a) upto 5Mtrs	Each
8	b) 8 Mtrs and above street light poles	Nos
	TOTAL	Nos
	Fine imposed for non burning of street lights as per Special inspection Dated 17/12/2018	
	As per street light agreement clause 2 % will be deducted in monthly maintenance bill against the released scrap material	
	GRAND TOTAL	

Certificate

The above said monthly maintenance work has been carrying satisfactorily

JUNIOR ENGINEER (Ele)

Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

ASST. EXECUTIVE ENGINEER (Ele)

Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Previously paid so for	3 Months	For	2	Months	Upto Date paid so for	26 months	
894 x 24 Months	572982.00	894	25.83	46184.00	894 x 26 Months	619166.00	
95x 24 Months	87392.00	95	38.33	7283.00	95x 26 Months	94675.00	
2503x 24 Months	3504000.00	2503	58.33	292000.00	2503x 26 Months	3796000.00	
132x 24 Months	198000.00	132	62.50	16500.00	132x 26 Months	214500.00	
150x 24 Months	180000.00	150	50.00	15000.00	150x 26 Months	195000.00	
0	0.00	0	20.00	0.00	0	0.00	
0	0.00	0	25.00	0.00	0	0.00	
4523600	4542374.00			376967.00		4919341.00	4900567
	32400.00			40800.00		73200.00	
	90847.00			7539.00		98386.00	
	4419127.00			328628.00	0.00	4747755.00	